GOVERNMENT OF ANDHRA PRADESH

A B S T R A C T

WRD- PIPLMC – Package No.5 -Conducting detailed investigation, Preparation of Hydraulic Particulars, Designs and Engineering, preparation of Estimates and excavation of Main Canal formation of banks including canal lining and Construction of CM & CD works of Package No.5 from 93.700 to 111.000 + 487 m – Deletion proposals of balance work from original contractor M/s Sabir Dam & Water Works Construction Company, Hyderabad under 60 (c) of PS to APDSS– Entrustment of the balance works to M/s PSK-HES(JV) –Orders-Issued.

WATER RESOURCES (PROJECTS.I A2) DEPARTMENT

G.O.Ms.No.113 **Dated: 30-11-2016**

Read the following:

1) From the ENC,PIP, Dowlaiswaram, Lr.No.ENC/PIP/DCE2/OT.2/AE4/Package-5/05, Dt:26-09-2016 and 23-10-2016.
2) Govt Memo.No. 19052/43/2016-PROJECTS-I-WRD, dated. 01-11-2016.

***

ORDER:

In the reference 1st read above, the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram has submitted that the work "Conducting detailed investigation, Preparation of Hydraulic Particulars, Designs and Engineering, preparation of Estimates and excavation of Main Canal formation of banks including canal lining and Construction of CM & CD works of Package No.5 from 93.700 to 111.000 + 487 m of PIPLMC" was originally entrusted to M/s. Sabir Dam & Water Works Construction Company, Hyderabad at +0.6007% over IBM vide Agreement No.80/2004-05, Dt.23.03.2005 with an agreement period of 24 months. The work could not be completed with in the stipulated period of 24 months and series of time extensions were given upto 31.03.2015 and the final Adhoc Extension of time was granted. Several requests were made to the contracting agency to speed up the work and complete the work as per scheduled programme. But, the contracting agency is reluctant even to resume the work. The Government is very keen to complete the Polavaram Irrigation Project Left Main Canal (PIPLMC) works by 6/2018 as per scheduled programme. Hence, it is proposed to delete the balance work from the present agency and entrust the same to a new agency at agreement rates with benefits as per provision of G.O.Ms. 22 dated. 23.02.2015 & G.O.Ms.No.63 dated. 12-06-2015.

2. Under the above circumstances, the following works are proposed to be deleted under clause 60(c) of PS to APDSS from the original Agency.

- Earth Work Excavation/Embankment for a length of 6.057 Km in the reaches including toe drains, catch drains, dowel banks and sectioning of canal spoil.
- C.C. Lining for a length of 11.304 Km
- 33 Nos. Of CM & CD works including mechanical components.

3. The cost of the above balance components of works proposed under clause 60(c) of PS to APDSS with IBM rates (SSR 2004-05) is worked out in a realistic manner for Rs. 142.88 Crores including tender premium of + 0.6007%.

4. Government in the reference 2nd read above, requested the Engineer-in- Chief, Polavaram Irrigation Project to place the matter before the SLSC & IBM Committee and submit their recommendations for taking further action.

5. Accordingly, the proposals were placed before IBM Committee and SLSC in the meeting held on 16-11-2016 and the Committee discussed the matter and recommended the following to Government for approval.

PTO

1) according revised administrative approval for Rs 230.74 Crores.
2) Deletion of part of the work under clause 60 © of PS to APDSS
3) Retaining the works costing Rs 16.82 Crores to be executed at agreement rates with the original existing agency i.e., M/s Sabir Dam & Water Works Construction Pvt Ltd, Hyderabad.
4) Entrusting the deleted portion of work of Rs 142.88 Crores to the new agency M/s PSK- HES (JV) at agreement rates on nomination basis as per their willingness letter submitted by the agency.

6. Government, after careful examination of the matter, hereby accord permission to the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram for the following as much as the balance work is now assessed in a realistic manner considering the field conditions.

1) Deletion of part of the work i.e., Earth work excavation/ embankment for a length of 5.754 Km in the reaches including toe drains, catch drains, dowel banks and sectioning of canal spoil, CC lining for a length of 11.001 Km, 33 Nos of CM& CD works including mechanical components under clause 60 © of PS to APDSS
2) Retaining the works costing Rs 16.82 Crores to be executed at agreement rates with the original existing agency i.e., M/s Sabir Dam & Water Works Construction Pvt Ltd, Hyderabad.
3) Entrusting deleted portion of the work of Rs 142.88 Crores to the new agency M/s PSK- HES (JV) at agreement rates on nomination basis as per their willingness letter submitted by the agency.

7. The Engineer-in-Chief, PIP, Dowlaiswaram shall take necessary action accordingly.

8. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No. 48022/424/FMU-WR.II/16, Dt.28-10-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PIP, Dowlaiswaram

Copy to:

The Pay & Accounts Office, Ibrahimpatnam,Vijayawada
The Director of Works & Accounts, Vijayawada
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
The Finance (FMU-WR II) Deptt.
SF/SCs.

//FORWARDED::BY ORDER//

SECTION OFFICER